

Villages Connected Under Prime Minister's Gramin Sadak Yojana(PMGSY)

Population above 1000 in Narsinghpur District

Block	Panchayat	Village	Population	Name of the Road	Distance in Kms	Amount Sanctioned	Expected/Date of Completion	Status of Work
Package No		MP 2602	Date of Work Order		04.05.2002			
Phase		II	Name of Contractor		M/s Jain Con. Co. Gotegaon			
नरसिंहपुर	बम्होरी	बम्होरी	1576	Sankal Road To Bamhori	2.78	40.46	31.12.03	Completed
नरसिंहपुर	मुराछ	मुराछ	1864	Dhamna To Murach	1.65	120.99	31.12.03	Completed
नरसिंहपुर	खमरिया जरजोल	खमरिया (जरजोला)	1982	Sankal Road To Khamariya	1.29	16.64	30.06.03	Completed
नरसिंहपुर	घाटपिंडरई	घाटपिंडरई	1287	Sankal Road To Ghat Pindrai	6.67	174.09	31.12.03	Completed
नरसिंहपुर	खमतारा	खमतारा	1942	NH-26 To Khamtara	0.25	23.29	31.12.03	Completed
नरसिंहपुर	भैसा	भैसा	1483	Chhindwara Road To Bhainsa	0.78	24.44	31.12.03	Completed
Package No		MP 2603	Date of Work Order		04.05.2002			
Phase		II	Name of Contractor		M/s R.K. Rai, Kamath Ward Gotegaon			
गोटेगांव	पिपरिया (लाठाँ)	पिपरिया (लाठाँ)	1436	Gotegaon Dhuma Road To Pip	0.68	16.13	23.06.03	Completed
गोटेगांव	उमरिया	उभरिया	3341	Shrinagar To Umariya	3.82	61.72	26.05.03	Completed
गोटेगांव	मगरधा	मगरधा	1643	Narsinghpur Gotegaon To Ma	2.05	36.94	23.12.03	Completed
गोटेगांव	कंजई	कंजई	2341	Gotegaon JBP Rd To Kanjai	0.5	25.46	16.08.03	Completed
गोटेगांव	नोनी	नोनी	1917	Narsinghpur Jabalpur Road To	2.5	35.64	04.01.04	Completed
गोटेगांव	जमूनिया	जमूनिया	1593	Gotegaon To Jamuniya	8.3	179.11	23.06.03	Completed
Package No		MP 2604	Date of Work Order		29.11.2005			
Phase		II	Name of Contractor		M/s Kamal Builders, New Delhi			
चावरपाथा	काचरकोना	काचरकोना	2122	Barman Tendukheda Road To	1.8	24.76	25.04.04	Completed

Villages Connected Under Prime Minister's Gramin Sadak Yojana(PMGSY)

Population above 1000 in Narsinghpur District

Block	Panchayat	Village	Population	Name of the Road	Distance in Kms	Amount Sanctioned	Expected/Date of Completion	Status of Work
चावरपाथा	बीकोर	बीकोर	1688	Gadarwara -Tendukhera M.D.	4.6	99.26	28.02.06	Completed
चावरपाथा	लिलवानी	लिलवानी	2560	Koudiya To Sukri Lilwani	7	82.16	31.05.06	Completed
चावरपाथा	सडूमर	सडूमर	2608	Koudiya To Sadumar	7.1	88.19	Dec. 06	Completed
Package No		MP 2605	Date of Work Order		29.11.2005			
Phase		II	Name of Contractor		M/s Kamal Bullders, New Delhi			
बाबाई चिचली	इमलिया (कल्या	इमलिया	1709	Kareli Gadarwara Road To Ka	7.2	84.67	31.12.04	Completed
बाबाई चिचली	हीरापुर	हीरापुर	1898	Raipur To Hirapur	3.5	115.5	Dec. 06	Completed
बाबाई चिचली	गांगई	गांगई	2533	Chichli to Chandankheda	9.22	192.44	Dec. 06	Completed
बाबाई चिचली	रायपुर	रायपुर	1949	Chichli to Chandankheda	9.22	192.44	Dec. 06	Completed
बाबाई चिचली	चान्दनखेड़ा	चान्दनखेड़ा	2787	Chichli to Chandankheda	9.22	192.44	Dec. 06	Completed
बाबाई चिचली	कल्यानपुर	कल्यानपुर	2581	Kareli Gadarwara Road To Ka	7.2	84.67	31.12.04	Completed
बाबाई चिचली	मालहनवाड़ा	मालहनवाड़ा	1489	Kareli Gadarwara Road To Ka	7.2	84.67	31.12.04	Completed
Package No		MP 2606	Date of Work Order		05.06.2002			
Phase		II	Name of Contractor		M/s Y. Singh & Co., New Delhi			
करेली	पिपरिया (बरोदिद	पिपरिया	1408	Amgaon To Pipariya Barodia	2.5	34.61	01.02.05	Completed
करेली	मोहद	मोहद	3031	Kareli Amgaon Road To Moh	0.82	10.87	30.06.04	Completed
करेली	वांसादेही	बासादेही	1879	P. W. D. Road To Basadehi	1.12	19.07	30.06.04	Completed
करेली	रामपिपरिया	रामपिपरिया	1692	Chinki Umariya Rd To Rampi	1	12.58	30.06.04	Completed
करेली	बारहाछोटा	बारहा छोटा	1526	Amgaon Singhpur Rd To Bara	2	25.08	30.06.04	Completed

Villages Connected Under Prime Minister's Gramin Sadak Yojana(PMGSY)

Population above 1000 in Narsinghpur District

Block	Panchayat	Village	Population	Name of the Road	Distance in Kms	Amount Sanctioned	Expected/Date of Completion	Status of Work
करेली	रातीकरार कला	रातीकरार कला	1326	Rakai To Ratikarar	5.2	115.5	30.06.04	Completed
करेली	खमरिया	खमरिया	1265	NH - 12 To Khamariya	3	41.52	31.03.05	Completed
करेली	रीछई	रीछई	1162	NH - 12 To Khamariya	3	41.52	31.03.05	Completed
करेली	बधुवार	बधुवार	1781	Kareli Gadarwara Rd To Bagh	3.88	48.95	30.06.04	Completed
Package No		MP 2607	Date of Work Order		10.04.2006			
Phase		II	Name of Contractor		M/s Kamal Bullders, New Delhi			
नरसिंहपुर	तिन्दनी	तिन्दनी	1723	Bamhori Khurd To Rampura	4	81.2	Jun 12	Inprogress
साईखेड़ा	तूमड़ा	तूमड़ा	3340	Saikhera Jhinkoli Road To Tu	1.6	22.74	Jun 08	Inprogress
साईखेड़ा	रमपुरा	रमपुरा	1844	Bamhori Khurd To Rampura	4	81.2	Jun 12	Inprogress
साईखेड़ा	आमगांव छोटा	आमगांव छोटा	2663	Gadarwara Saikhera Road To	0.6	15.51	31.01.03	Completed
Package No		MP 2607(A)	Date of Work Order		10.04.2006			
Phase		II	Name of Contractor		M/s Kamal Bullders, New Delhi			
साईखेड़ा	खूसीपार	खूसीपार	2354	Gardha To Bamohri	4.6	64.16	Jun 10	Inprogress
साईखेड़ा	बम्होरीकला	बम्होरीकला	2475	Kheri Triaha To Paloha	4.5	86.39	Jun 09	Inprogress
साईखेड़ा	पलोहाबड़ा	पलोहाबड़ा	4593	Gadarwara Saikhera Road To	3.2	29.79	Jun 11	Inprogress
Package No		MP 2608	Date of Work Order		10.04.2003			
Phase		III	Name of Contractor		M/s R.K. Rai, Kamath Ward Gotegaon			
गोटेगांव	चांदनखेड़ा	चाँदनखेड़ा	1888	O. B. Road Piparsara To Chan	6.25	101.29	31.03.2005	Completed
नरसिंहपुर	डोंगरगाँव	डोंगरगाँव	1154	M.D.R. Sankal Road To Dong	3.4	68.61	28.02.2005	Completed

Villages Connected Under Prime Minister's Gramin Sadak Yojana(PMGSY)

Population above 1000 in Narsinghpur District

Block	Panchayat	Village	Population	Name of the Road	Distance in Kms	Amount Sanctioned	Expected/Date of Completion	Status of Work
Package No		MP 2609	Date of Work Order		10.04.2003			
Phase		III	Name of Contractor		M/s Jain Con. Co. Gotegaon			
करेली	गुरसी	गुरसी	1183	Hiranpur To Gursi	4.6	95.13	31.03.05	Completed
चावरपाथा	ग्वारी	ग्वारी	1204	Tendukheda Hirapur Road (K	1.2	23.76	12.06.05	Completed
चावरपाथा	गंगई	गंगई	1400	Tendukheda Gadarwada Road	3.88	87.22	30.06.05	Completed
चावरपाथा	गरहा	गरहा	1462	Maresur To Garha	5	113.37	31.01.05	Completed
चावरपाथा	टेकापार	टेकापार	1321	Tendukheda Gadarwada Road	3.88	87.22	30.06.05	Completed
करेली	सासबहू	सासबहू	1186	Bhugwara To Sasbahoo	3.16	61.41	31.12.04	Completed
Package No		MP 2610	Date of Work Order		09.06.2003			
Phase		III	Name of Contractor		M/s Dhyan Singh Ladharam, Madan Mahal, Jabalpur			
साईखेड़ा	सिरसिरी	सिरसिरी	1654	Tumda To Sirsiri	8.1	159.11	31.03.06	Completed
बाबाई चिचली	पचामा	पचामा	2147	Salechoka To Pachama	3.3	76.82	31.05.05	Completed
बाबाई चिचली	सीरेगांव	सीरेगांव	1527	Gadarwara Barha Road To Sir	1.3	35.43	30.11.05	Completed
बाबाई चिचली	मारेगांव	मारेगांव	1734	Salechoka To Chhenakachhar	6	114.13	30.01.06	Completed
बाबाई चिचली	छैनाकछर ए	छैनाकछर	1478	Salechoka To Chhenakachhar	6	114.13	30.01.06	Completed
Package No		MP 2611	Date of Work Order		04.06.2004			
Phase		IV	Name of Contractor		M/s Telecommunication Consultants India Ltd., New Delhi			
गोटेगांव	नगवारा	नगवारा	1488	ShriNagarTo Nagwara	4.3	86.45	30.06.06	Completed
गोटेगांव	पिपरिया (मवई)	पिपरिया	1324	Gotegaon Chargawan road to	2.5	43.57	Dec. 06	Completed

Villages Connected Under Prime Minister's Gramin Sadak Yojana(PMGSY)

Population above 1000 in Narsinghpur District

Block	Panchayat	Village	Population	Name of the Road	Distance in Kms	Amount Sanctioned	Expected/Date of Completion	Status of Work
नरसिंहपुर	करहैया (बचई)	करहैया	1046	Tindani To Karhaiya	4.38	84.22	30.04.06	Completed
करेली	चिनकी	चिनकी	1289	Dewakachhar To Chinki	8.53	177.48		Inprogress
करेली	उमरिया	उमरिया	2237	Dewakachhar To Chinki	8.53	177.48		Inprogress
नरसिंहपुर	घाटपिपरिया	घाटपिपरिया	1004	Tindni To Ghat Pipariya	5.31	105.2	30.04.06	Completed
Package No		MP 2612	Date of Work Order		04.06.2004			
Phase		IV	Name of Contractor		M/s Telecommunication Consultants India Ltd., New Delhi			
चावरपाथा	मनक वारा	घाटपिपरिया	1148	Bohani (SH 22) To Ghat Pipar	4.7	89.42	Jun 07	Inprogress
साईखेड़ा	निवावर	निवावर	1338	Jhinkoli To Niwawar	2.2	42.54	Jun 07	Inprogress
साईखेड़ा	मडगुला	मडगुला	1391	Bamhori Kala To Madgula	2.65	51.23	Jun 07	Inprogress
साईखेड़ा	मुंआर	मुंआर	1525	Sirsiri Road To Murar	2.2	43.56	Jun 07	Inprogress
साईखेड़ा	बगदरा	बगदरा	1357	Chirhakalan To Bagdara	3.8	82.12	31.01.07	Completed
साईखेड़ा	पिठवानी	पिठवानी	1459	Gadarwara Saikheda Road To	2.33	46.57	Jun 07	Inprogress
साईखेड़ा	बोदरी	बोदरी	1452	Gadarwara To Bodri	1.65	30.1	30.06.06	Completed
बाबाई चिचली	खमरिया	खमरिया	1261	Batesara to Khamariya	4.3	86.69	30.04.06	Completed
Package No		MP 2613	Date of Work Order		26.11.2005			
Phase		V	Name of Contractor		M/s S. K. Jain, Bhopal			
नरसिंहपुर	धमना	धमना	1977	Narsinghpur To Dhamna	11	240.6	Jun 07	Inprogress
नरसिंहपुर	मचवारा	मचवारा	1094	Narsinhpur Sankal Road to Ma	3.5	71.38	31.01.07	Completed
नरसिंहपुर	सूपला	सूपला	1070	Narsinghpur To Dhamna	11	240.6	Jun 07	Inprogress

Villages Connected Under Prime Minister's Gramin Sadak Yojana(PMGSY)

Population above 1000 in Narsinghpur District

Block	Panchayat	Village	Population	Name of the Road	Distance in Kms	Amount Sanctioned	Expected/Date of Completion	Status of Work
नरसिंहपुर	खापा (ढाना)	खापा	1472	Narsinhpur Sankal Road to Ma	3.5	71.38	31.01.07	Completed
Package No		MP 2614	Date of Work Order		16.11.2005			
Phase		V	Name of Contractor		M/s R.K. Rai, Kamath Ward Gotegaon			
गोटेगांव	क मोद	क मोद	1919	Gotegaon to Khobhi	9	213.27	31.01.07	Completed
Package No		MP 2615	Date of Work Order		26.11.2005			
Phase		V	Name of Contractor		M/s Kamal Bullders, New Delhi			
चावरपाथा	बंधी	बंधी	1023	N.H. 12 To Bandhi	6.09	132.35	28.02.07	Completed
चावरपाथा	इमझिरी	बिलोनी	1075	NH 26 (Lingha) To Imghiri	8.4	218.22	May 07	Inprogress
चावरपाथा	इमझिरी	इमझिरी	1097	NH 26 (Lingha) To Imghiri	8.4	218.22	May 07	Inprogress
चावरपाथा	सिगोटा	खुरसूरु	1036	NH 26 (Lingha) To Imghiri	8.4	218.22	May 07	Inprogress
Package No		MP 2616	Date of Work Order		02.02.2006			
Phase		V	Name of Contractor		M/s Raj Cement Produced, Chandrapur (MH)			
साईखेड़ा	पिपरिया कला	पिपरियाकला	1421	Bamhorikala To Pipariyakala	6.12	131.9	Jun 07	Inprogress
Package No		MP 2617	Date of Work Order		18.12.2005			
Phase		V	Name of Contractor		M/s S. K. Jain, Bhopal			
नरसिंहपुर	मलाहपिपरिया	मलाहपिपरिया	1673	Dhamna To Sankal	13.55	305.35	Jun 07	Inprogress
नरसिंहपुर	झामर	झामर	2698	Dhamna To Sankal	13.55	305.35	Jun 07	Inprogress
नरसिंहपुर	नयागाँव	नयागाँव	2122	Dhamna To Sankal	13.55	305.35	Jun 07	Inprogress

Villages Connected Under Prime Minister's Gramin Sadak Yojana(PMGSY)

Population above 1000 in Narsinghpur District

Block	Panchayat	Village	Population	Name of the Road	Distance in Kms	Amount Sanctioned	Expected/Date of Completion	Status of Work
Package No		MP 2618	Date of Work Order		16.11.2005			
Phase		V	Name of Contractor		M/s R.K. Rai, Kamath Ward Gotegaon			
गोटेगांव	बढैयाखेड़ा	बढैयाखेड़ा	1416	Khobi To Sankal	6	127.16	Jun 07	Inprogress
गोटेगांव	मोहास	मोहास	1113	Khobi To Mohas	4.08	104.31	03-01-07	Completed
गोटेगांव	सांकल	सांकल	1307	Khobi To Sankal	6	127.16	Jun 07	Inprogress
Package No		MP 2619	Date of Work Order		25.03.2006			
Phase		V	Name of Contractor		M/s Raj Cement Produced, Chandrapur (MH)			
साईखेड़ा	गरधा	गरधा	1791	Gadarwara Pipariya Road (SH	6	135.76	Jun 07	Inprogress
साईखेड़ा	बम्होरी	बम्होरी	1004	Saikheda To Bamhorikhurda	0.95	45.21	28.02.07	Completed
Package No		MP 2620	Date of Work Order		19.07.2006			
Phase		VI	Name of Contractor		M/s Singh & Sons, Nagpur			
गोटेगांव	गोरतला	गोरतला	1089	Shrinagar to Gourtala	2.9	72.74	Jun 07	Inprogress
गोटेगांव	बुढेना	बुढेना	1013	Umariya to Budhena	3.925	111.11	Jun 07	Inprogress
Package No		MP 2621	Date of Work Order		23.03.2007			
Phase		VI	Name of Contractor		M/s S. K. Jain, Bhopal			
बाबाई चिचली	खड़ई	खड़ई	1078	Karappaon to Khadai	12.55	477.39	Mar 2008	Inprogress
बाबाई चिचली	शाहपुर	शाहपुर	2684	Karappaon to Khadai	12.55	477.39	Mar 2008	Inprogress

Villages Connected Under Prime Minister's Gramin Sadak Yojana(PMGSY)

Population above 1000 in Narsinghpur District

Block	Panchayat	Village	Population	Name of the Road	Distance in Kms	Amount Sanctioned	Expected/Date of Completion	Status of Work
Package No		MP 2622	Date of Work Order		28.03.2007			
Phase		VI	Name of Contractor		M/s Dhyan Singh Ladharam, Madan Mahal, Jabalpur			
साईखेड़ा	नरवारा	नरवारा	1176	Khakariya to Narwara	2.5	105.15	Mar 2008	Inprogress
साईखेड़ा	खकरिया	खकरिया	1341	Kakara-ghat road to khakhriya	1.695	68.29	Mar 2008	Inprogress
साईखेड़ा	बिचुआ	बिचुआ	1062	Narwara to Bichhua	1.65	81.49	Mar 2008	Inprogress
Package No		MP 2623	Date of Work Order		23.03.2007			
Phase		VI	Name of Contractor		M/s Vanshika Construction Co. Rajmarg Deori, Narsinghpur			
साईखेड़ा	बरहेटा	बरहेटा	1031	Kaudiya to Barehta	6.05	195.8	Mar 2008	Inprogress
बाबाई चिचली	पुंआरिया	पुंआरिया	1086	Gotitoriya to Panwariya	2.79	119.77	Mar 2008	Inprogress
Package No		MP 2624	Date of Work Order					
Phase		VI	Name of Contractor					
साईखेड़ा	डुंगरिया	डुंगरिया	1923	Gadarwara Pipariya Rd To Dh	9.33			Tendering Progress
साईखेड़ा	ढिगसरा	ढिगसरा	1195	Gadarwara Pipariya Rd To Dh	9.33			Tendering Progress
साईखेड़ा	आडेगांव	आडेगांव	1743	Gadarwara Pipariya Rd To Dh	9.33			Tendering Progress
Package No		MP 2625	Date of Work Order					
Phase		VI	Name of Contractor					
साईखेड़ा	देतपोन	देतपोन	1003	Gadarwara - Saikheda Rd. (De	3.5			Tendering Progress
साईखेड़ा	धनौरा	धनौरा	1104	Gadarwara - Saikheda Rd. (De	3.5			Tendering Progress

Villages Connected Under Prime Minister's Gramin Sadak Yojana(PMGSY)

Population above 1000 in Narsinghpur District

Block	Panchayat	Village	Population	Name of the Road	Distance in Kms	Amount Sanctioned	Expected/Date of Completion	Status of Work
साईखेड़ा	बांसखेड़ा	बांसखेड़ा	1309	Dhanora Rd. to Ajanda - Dhig	6			Tendering Progress
		Package No	MP 2626	Date of Work Order	06.01.2007			
		Phase	VI	Name of Contractor	M/s Singh & Sons, Nagpur			
साईखेड़ा	पीपरपानी	पीपरपानी	1179	Saikheda to Piparpani	8.55	335.64	Jan 08	Inprogress
साईखेड़ा	खिरेटी	खिरेटी	1252	Jhinkoli Rd. to Khireti	3.65	139.57	Jan 08	Inprogress
		Package No	MP 2651	Date of Work Order	07.04.2006			
		Phase	ADB Batch	Name of Contractor	M/s S. K. Jain, Bhopal			
करेली	मानेगांव	मानेगाँव	1008	Barman NH 26 To Manegaon	2.16	63.95	03-01-07	Completed
		Package No	MP 2652	Date of Work Order	12.04.2006			
		Phase	ADB Batch	Name of Contractor	M/s Dhyan Singh Ladharam, Madan Mahal, Jabalpur			
बाबाई चिचली	बगलई	बगलई	1306	Sukhakhari To Baglai	5.01	123.34	Jun 07	Inprogress
बाबाई चिचली	अर्जूनगांव	अर्जूनगांव	1102	Salichhoka To Arjungaon	6.28	162.33	Jun 07	Inprogress
बाबाई चिचली	ढाना	ढाना	1257	Barha Road to Dhana	0.63	12.22	02-01-07	Completed